



Rockwall County Planning Consortium Report

May 2026

PROJECT STATUS UPDATES

- FM 552..... page 2
- SH 276 East..... page 3
- FM 549..... page 4
- SH 66 Interim Intersection Improvements page 6
- Future SH 205 Middle..... page 7
- SH 205 South page 8
- FM 35..... page 9
- FM 1141.....page 10
- FM 548 (Windmill Farms to SH 205).....page 11
- FM 548 (SH 66 to south of Crenshaw Road).....page 12
- FM 3097 (Horizon Road).....page 13
- FM 551page 14
- Crenshaw Roadpage 15
- Outer Looppage 16
- Horizon Roadpage 17
- Village Drive.....page 18
- FM 550.....page 19
- FM 550 at SH 205page 20
- FM 549.....page 21
- FM 1777/FM 35 Extensionpage 22
- FM 740.....page 23
- FM 2453.....page 24
- Thoroughfare Plan Updatepage 25
- S. Ben Payne Road.....page 26
- Miss May Drive Extension.....page 27
- Edwards Roadpage 28
- Poetry Road.....page 29
- County Roads.....page 30
- IH 30: Bass Pro Interchange.....page 31
- IH 30: Dalrock to SH 205page 32
- IH 30: SH 205 to FM 2642.....page 34
- 2021 Bond Programpage 36
- RTC Updates & Glossary.....page 37
- TxDOT Funding Categories.....page 38

The most recent version of the consortium report is available on the Rockwall County website:
www.RockwallCountyTexas.com/279/Road-Consortium

CSJ:	1017-01-015	Schematic Approval:	July 31, 2018
Limits:	SH 205 to SH 66	Environmental Clearance:	August 27, 2019
Project Description:	Widen existing 2-lane facility to a 4-lane divided urban roadway	ROW Acquisition Complete:	November 2023
Est. Construction Cost:	\$79,206,892	Utility Relocations Complete:	December 2026
Construction Funding:	\$0	100% Plans:	March 2025
Design Funding:	TRIP-08 & TRIP-21	Ready to Let Date:	December 2026
Commissioner:	Bobby Gallana, Precinct 1	Let Date:	Pending Funding
Firm and Contact:	HNTB, Josiah Belveal	Construction Start:	*
TxDOT PM:	Dawit Abraham	Construction Completion:	*

Historic Activities:

- **Schematic:** Rockwall County executed engineering contract with HNTB on April 27, 2010, to design the widening of the existing 2-lane facility to a 6-lane divided urban roadway.
- On October 5, 2010, HNTB, City of Rockwall, TxDOT, and ITS met to resolve the locally preferred typical section between SH 205 and John King Boulevard. The result was a 6-lane divided arterial section within a 120-foot ROW width with a ten-foot off-road bicycle lane on the south side and five-foot sidewalk on the north side.
- A public meeting was held on February 28, 2013. A second public meeting was held on April 10, 2014, ahead of schematic approval. A third public meeting was held on May 17, 2018.
- Based on feedback received in second public meeting in 2014, the design of the project was reduced from 6 lanes to 4. The Rockwall County Thoroughfare Plan was updated accordingly, and a TIP modification was submitted and approved in the October 2015 cycle to reduce the number of lanes.
- Schematic was approved on July 31, 2018. Rockwall County, Fate, and City of Rockwall provided letters of support for the 4-lane schematic.
- **Environmental:** Public hearing held on May 30, 2019. Environmental Clearance was received through an EA on August 27, 2019.
- **PS&E:** Drainage issue at detention pond at Breezy Hill Lane impacted plan completion. HNTB submitted the revised 95% plan set on December 17, 2024, and provided additional forms and quantity spreadsheet on December 27, 2024. HNTB submitted the 100% plan set on March 20, 2025.
- **Utilities:** On April 2, 2014, meeting with Lavon SUD was held to present alternative configurations for the FM 552/SH 66 interchange to minimize impacts to proposed pump station improvements by LSUD near the interchange.

Current Activities:

- **PS&E:** The commissioners court has approved \$600,000 in TRIP-21 funds for HNTB to break the project into smaller segments to expedite letting. HNTB has prepared a supplemental agreement to break out project into smaller segments. **Commissioners court approved supplemental agreement on May 12, 2026. A kick-off meeting is being scheduled for June 2026.**
- **Utilities:**
 - Utilities that are clear of conflict: Atmos, Bear Creek SUD, and Sprint.
 - Utilities that are currently relocating: AT&T, FEC, Mt. Zion WSC, NTMWD, City of Rockwall.
 - Utilities that are pending relocations: Oncor, Suddenlink (Optimum), Spectrum, and Zayo.
 - Utilities that are critical path: Mt. Zion WSC and NTMWD.

SH 276 East

TxDOT

CSJ:	1290-03-016; 1290-03-020; 1290-04-011	Schematic Approval:	October 31, 2018
Limits:	FM 549 to CR 2472 in Hunt County	Environmental Clearance:	July 31, 2019
Project Description:	Reconstruct and widen roadway from a 2-lane rural highway to a 4-lane urban arterial (6-lane ultimate)	ROW Acquisition Completed:	February 2023
Est. Construction Cost:	\$128,538,953	Utility Relocations Complete:	December 2027
Construction Funding:	\$0	100% Plans:	September 2023
Design Funding:	TxDOT	Ready to Let Date:	December 2027
Commissioner:	Lorne Liechty, Precinct 3	Let Date:	Pending Funding
Firm & Key Contact:	PGAL, Inc., Derron Vincik	Construction Start:	*
TxDOT PM:	Chaikou Bah	Construction Completion:	*

Historic Activities:

- **Schematic:** Jacobs prepared schematic, which was approved on October 31, 2018. Minor updates were provided in November 2018, and TxDOT approved revisions.
- **Environmental:** Public meeting held on July 9, 2019. Public hearing was held on May 3, 2019. Environmental clearance was received on July 31, 2019.
- **ROW:** Rockwall County contributed 10% toward ROW and utilities through a ROW AFA in a fixed amount of \$2,011,633.10.
- **PS&E:** PS&E kick-off meeting with PGAL held on July 31, 2019. The 100% plans were completed and shelved until letting.
- **Other:** TxDOT expedited the project design in 2018 due to the need for additional capacity within Rockwall County.

Current Activities:

- **Utilities:**
 - Utilities that are clear: AT&T, Atmos, Cash SUD, NTMWD, OneOK, and SI Energy.
 - Utilities that are currently relocating: FEC, Oncor, Suddenlink (Optimum), Peoples Communications, and City of Rockwall.
 - Utilities that are pending relocations: Blackland Water Supply, and Zayo.
 - Utilities that are critical path: Blackland Water Supply.

CSJ:	1015-01-024	Schematic Approval:	March 11, 2019
Limits:	SH 276 to SH 205	Environmental Clearance:	May 30, 2019
Project Description:	Widen existing 2-lane rural facility to a 4-lane urban roadway	ROW Acquisition Completed:	September 2020
Construction Cost:	\$29,812,034	Utility Relocations Complete:	June 2024
Construction Funding:	\$52,479,284 \$5,987,882: CAT 5 \$46,419,402: CAT 4	100% Plans:	November 2024
Design Funding:	TRIP-08/TxDOT	Ready to Let Date:	November 2024
Commissioner:	Lorne Liechty, Precinct 3	Let Date:	February 4, 2026
Firm & Key Contact:	Stantec, Jeff Wesanen	Construction Start:	Summer 2026
TxDOT PM:	Dawit Abraham	Construction Completion:	Summer 2029

Historic Activities:

- **Schematic:** Rockwall County hired Dannenbaum for the preliminary engineering services in June 2010. Original project intent was to design an ultimate six-lane divided roadway to provide a LOS A. Due to comments received in public meeting, the decision was made to revise the project to a 4-lane divided urban roadway. The county thoroughfare plan and TIP/STIP were updated to accommodate revision in number of lanes. Drainage structures were upsized from a 25-year event to a 100-year event due to coordination with TxDOT District Hydraulics and the City of Rockwall. The schematic was approved on March 11, 2019.
- **Environmental:** Public meeting held on December 10, 2015. Second public meeting held on June 26, 2018. Public Hearing was held on April 30, 2019. Environmental Assessment was completed, and environmental clearance provided on May 30, 2019.
- **ROW:** TxDOT provided ROW mapping in-house. Rockwall County contributed 10% toward ROW and utilities through a ROW AFA in a fixed amount of \$107,461.20.
- **PS&E:** TxDOT contracted with Stantec for the PS&E services in February 2020. The 100% plan set has been submitted to TxDOT. Plans were shelved until letting.
- **Utilities:** Utilities are clear of construction.

Current Activities:

- **Construction:** Project let for construction on February 4, 2026. The low bidder is Urban Infraconstruction, LLC, with a low bid of \$29,812,033.71, at 13.9% below engineer’s estimate. There are 653 working days and 32 months of barricades. Project has been awarded. **See attached TxDOT construction report.**

TxDOT Monthly Project Report

Date of report: May 18, 2026

Report prepared by: Cody Jolley

Control: 1015-01-024

Limits: SH 205 to SH 276

Project: CM 2026(312)

Highway: FM 549

Contractor: Urban Infraconstruction

TxDOT Project Engineer: Kyle Price, P.E.

Phone: (972) 962-3617

Contractor's Superintendent: Tomas Garcia

Phone: (817) 616-5544

Date Work Began: May 4, 2026

Anticipated Completion Date: January 31, 2029

Current activities: Barricades/signs. Prepare ROW.

Narrative description of last month's activities: Pre-construction meeting.

Narrative description of activities planned for next month: Prepare ROW. SW3P. Construction of temporary pavement. Drainage installations.

Traffic issues: N/A

Plans for changes in traffic patterns: None

Item(s) of work currently controlling project completion: None

Other items of significance: None

SH 66 Interim Intersection Improvements

2021

CSJ:	*	Schematic Approval:	*
Limits:	City of Rockwall to Royse City	Environmental Clearance:	*
Project Description:	Intersection improvements	ROW Acquisition Completed:	*
Est. Construction Cost:	*	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	TRIP-21	Ready to Let Date:	*
Commissioner:	John Stacy, Precinct 4	Let Date:	*
Firm & Key Contact:	Conсор, Brian Clark	Construction Start:	*
TxDOT PM:	*	Construction Completion:	*

Historic Activity:

- **Funding:** ITS met with TxDOT on May 21, 2024, to discuss design and funding options.
- **Design:** Anticipate widening of SH 66 for turn lanes at various intersections, requiring engineering, right-of-way acquisition, and adjustments to impacted utilities.
- On November 12, 2024, the Rockwall County Commissioners Court postponed the authorization to begin negotiations for engineering services with a pre-qualified consultant.

Current Activity:

- **Design:** Pre-scoping meeting with prequalified consultant Conсор was held on December 5, 2025. Conсор is preparing scope and fee for the Professional Services Agreement.

Future SH 205 Middle

CSJ:	0451-05-003; 0451-04-025	Schematic Approval:	July 25, 2019
Limits:	From Jct SH 205/John King (S Goliad Street) to north of John King Boulevard (County Line)	Environmental Clearance: Environmental Re-eval:	January 13, 2020 February 22, 2022
Project Description:	Reconstruct 4-lane urban divided	ROW Acquisition Completed:	July 2023
Est. Construction Cost:	\$66,651,697 -003: \$57,733,402 -025: \$8,918,295	Utility Relocations Complete:	December 2026
Construction Funding:	\$67,929,900: CAT 2	100% Plans:	March 2027
Design Funding:	TxDOT	Ready to Let Date:	March 2027
Firm:	TxDOT	Let Date:	*
TxDOT PM:	Quincy Armstead	Construction Start:	*

Historic Activity:

- **Advanced Planning:** First stakeholder work group kick-off meeting was held on April 14, 2015. Second stakeholders work group meeting was held on December 8, 2015. Halff prepared alternatives analysis. In early 2016, the SH 205 project was split into two separate projects, with a match line at FM 549. TxDOT met with Rockwall County and City of Rockwall on January 18, 2017, to confirm the John King alignment as the locally and technically preferred alternative.
- **Schematic:** Halff Associates prepared schematic, which was approved on July 25, 2019.
- **Environmental:** Stakeholder meeting to discuss project held on June 9, 2016. Public meetings were held on July 7, and July 12, 2016. Determination on a preferred alternative was made upon completion of processing comments received in public meeting. Public meeting summary and analysis report submitted to TxDOT on October 28, 2016. Public meeting held on March 30, 2017. Public Hearing was held on September 19, 2019. An open-ended D-list CE was approved. Due to design revisions, environmental re-evaluation was required.
- **PS&E:** The 95% PS&E plan set was submitted for review on September 3, 2024, with the exception of UPRR bridge submittal items.
- **Exhibit A:** Exhibit A was submitted in July 2021 and resubmitted to UPRR on June 12, 2023.
- **Utilities:** Standard Utility Agreement impacted timeline for City of Rockwall utility relocations.
- **Funding:** The North Central Texas Council of Governments has included \$8.8 million in the Transportation Improvement Program to “reimburse” the county for funding the environmental process for the Outer Loop. Rockwall County has indicated to NCTCOG that it would like those funds allocated to SH 205 Middle Section (John King Boulevard).
- **Construction:** Ready to let date was pushed back due to railroad coordination.

Current Activity:

- **PS&E:** The 95% PS&E plan set is under review. Consultant American Structurepoint continues design of railroad bridge and retaining walls and coordinating Exhibit A. Currently at 10% track with UPRR. Structure submittals will begin after 10% track submittal is approved.
- **Utilities:**
 - Utilities that are clear of TxDOT construction: AT&T, NTMWD, Oncor, and TMobile-Sprint.
 - Utilities that are currently relocating: FEC.
 - Utilities that are pending relocations: Atmos, City of Rockwall, and Zayo.

SH 205 South

TxDOT

CSJ:	0451-01-053 (Rockwall County) 0451-02-028 (Kaufman County)	Schematic Approval:	July 3, 2018 (-028) May 1, 2019 (-053)
Limits:	From US 80 to north of FM 549	Environmental Clearance: Environmental Re-eval:	April 12, 2019 December 22, 2021
Project Description:	Widen from 2-lane rural to 4-lane urban divided with allowance for ultimate 6 lanes	ROW Acquisition Completed:	July 2023
Est. Construction Cost:	\$258,374,089 -053: \$132,731,313 -028: \$125,642,776	Utility Relocations Complete:	-053: January 2027 -028: March 2028
Construction Funding:	\$258,374,089 \$50,461,877: CAT 2 \$201,139,432: CAT 4 \$6,772,780: CAT 5	100% Plans:	August 2024
Design Funding:	TxDOT	Ready to Let Date:	-053: January 2027 -028: March 2028
Firm:	TxDOT	Let Date:	-053: September 2028 -028: *
TxDOT PM:	Suja Mathew	Construction Start:	*

Historic Activity:

- **Advanced Planning:** First stakeholder work group kick-off meeting was held on April 14, 2015. Second stakeholders work group meeting was held on December 8, 2015. Halff prepared alternatives analysis. In early 2016, the SH 205 project was split into two projects, with a match line at FM 549.
- **Schematic:** VE study for the project was held from June 13 – 15, 2017. Letters of support for the project were provided by Rockwall County, Kaufman County, City of Rockwall, and City of Terrell. Halff Associates prepared the schematic, which was approved on July 3, 2018. Schematic was revised to reflect two-way turn lane instead of raised median.
- **Environmental:** Stakeholder meeting to discuss project held on June 9, 2016. Public meetings were held on July 7, and July 12, 2016. Public meeting summary and analysis report submitted to TxDOT on October 28, 2016. Environmental Assessment provided to TxDOT on June 20, 2018. Public hearing was held on October 18, 2018. Public hearing summary documentation was submitted on November 27, 2018. Project was environmentally cleared on April 12, 2019. Halff processed an environmental re-evaluation for the section between Terrell and McLendon-Chisholm to convert the raised median to a two-way left turn based on feedback received at the public hearing. MTP was revised to reflect the two-way turn lane.
- **Utilities:** Standard Utility Agreement impacted timeline for City of Rockwall utility relocations.
- **PS&E:** PS&E efforts began in August 2019. PS&E was split into two CSJs: -053 for the Rockwall County segment, and -028 for the Kaufman County segment. TxDOT completed the 100% PS&E plan set, including the updates to the 2024 TxDOT Specifications for the CSJ -053 (Rockwall County) segment. TxDOT completed the 100% PS&E plan set, including the updates to the 2024 TxDOT Specifications for the CSJ -028 (Kaufman County) segment.

Current Activity:

- **Utilities:**
 - Utilities that are clear of TxDOT construction: Atmos, High Point WSC, Kinder Morgan, NTMWD, Oncor, Peoples Telephone, City of Rockwall, and Sprint.
 - Utilities that are currently relocating: AT&T, FEC, RCH WSC, and Zayo.
 - Utilities that are pending relocations: Spectrum and Suddenlink.
 - Utilities that are critical path: None.

CSJ:	1017-02-015	Schematic Approval:	September 2027
Limits:	From I-30 to east of Chestnut	Environmental Clearance:	May 2028
Project Description:	I-30 to FM 2453: Reconstruct and widen 2-lane rural to 4- to 6-lane ultimate FM 2453 to east of Chestnut: Reconstruct and widen 2-lane rural to 4-lane urban	ROW Acquisition Completed:	*
Est. Construction Cost:	\$76,873,039	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	TxDOT	Ready to Let Date:	*
Commissioner:	John Stacy, Precinct 4	Let Date:	*
Firm & Key Contact:	BGE, Hossein Hosseiny	Construction Start:	*
TxDOT PM:	Solomon Robelie	Construction Completion:	*

Historic Activity:

- **Schematic:** TxDOT hired BGE for preliminary engineering efforts. Design Concept Conference held on July 8, 2024. Traffic projections submitted to TxDOT in August 2024. Survey flight received in October 2024. Conceptual layout alternatives were provided to TxDOT in December 2024. BGE submitted the 60% schematic to TxDOT for review on October 15, 2025.
- **Funding:** This project was included in the Rockwall County TRIP-21 project listings with an allocation of \$4M for design costs but was subsequently selected for design by TxDOT.

Current Activity:

- **Schematic:** TxDOT provided comments on November 12, 2025. BGE submitted the 90% schematic on May 5, 2026.
- BGE is coordinating with TxDOT regarding the Intersection Control Evaluation (ICE).
- **Environmental:** BGE continues efforts on environmental technical reports. Public Meeting is expected to be scheduled in the July/August 2026 timeframe.

CSJ:	*	Schematic Approval:	*
Limits:	From SH 66 to FM 552	Environmental Clearance:	*
Project Description:	Widen 2-lane rural to 6-lane urban	ROW Acquisition Completed:	*
Est. Construction Cost:	*	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	TRIP-21	Ready to Let Date:	*
Commissioner:	Bobby Gallana, Precinct 1	Let Date:	*
Firm & Key Contact:	Pape-Dawson, Shane Tully	Construction Start:	*
TxDOT PM:	*	Construction Completion:	*

Historic Activity:

- **Schematic:** On November 12, 2024, the Rockwall County Commissioners Court postponed the authorization to begin negotiations for engineering services with a pre-qualified consultant.

Current Activity:

- **Schematic:** Pre-scoping meeting with prequalified consultant Pape-Dawson was held on December 18, 2025. ITS has negotiated scope and fee with Pape Dawson. Anticipate consideration of Professional Services Agreement with Pape Dawson on upcoming commissioners court agenda.

CSJ:	2588-02-008 (Rockwall County) 2588-01-017 (Kaufman County)	Schematic Re-Approval:	December 28, 2018
Limits:	From Windmill Farms to SH 205	Environmental Clearance:	July 3, 2019
Project Description:	Widen existing 2-lane, undivided facility to 4-lane (6-lane ultimate) divided facility	ROW Acquisition Completed:	August 2022
Est. Construction Cost:	\$94,669,035 \$17,435,498: Rockwall County \$77,233,537: Kaufman County	Utility Relocations Complete:	December 2026
Construction Funding:	\$0	100% Plans:	June 2026
Design Funding:	TxDOT	Ready to Let Date:	December 2026
Commissioner:	Lorne Liechty, Precinct 3	Let Date:	Pending Funding
Firm & Key Contact:	Burns & McDonnell, Tony Schmitt	Construction Start:	*
TxDOT PM:	Gutema Gebrial	Construction Completion:	*

Historic Activity:

- **Schematic:** Pacheco Koch was hired for preliminary design. Schematic was approved on June 30, 2017. Due to revisions made in schematic, a re-approval was required; re-approval received on December 28, 2018.
- **Environmental:** Public meeting held on May 9, 2017. Public hearing held on May 28, 2019. Environmental Assessment approved, and environmental clearance received on July 3, 2019. Noise workshop was held on August 22, 2019.
- **ROW:** Rockwall County contributed \$141,114.00 toward ROW and utility costs in an Advanced Funding Agreement with TxDOT.
- **PS&E:** New CSJ requested to split project at Windmill Farms. Received CSJ after environmental clearance. TxDOT negotiated with Burns & McDonnell for the PS&E phase efforts.

Current Activity:

- **PS&E:** Burns & McDonnell is working toward completion of 100% plans.
- **Utilities:** The status of utilities in conflict is below:
 - Utilities that are clear of TxDOT construction: AT&T, Atmos, City of Dallas, Sprint, and Suddenlink (Optimum).
 - Utilities that are currently relocating: FEC.
 - Utilities that are pending relocations: High Point SUD and Spectrum.

CSJ:	1014-02-048	Schematic Approval:	November 7, 2025
Limits:	From SH 66 to south of Crenshaw Road	Environmental Clearance:	October 2026
Project Description:	From SH 66 to I-30: reconstruct and widen from 2 to 3 lanes; from I-30 to south of Crenshaw Road: reconstruct and widen from 2 to 4 lanes	ROW Acquisition Complete:	*
Est. Construction Cost:	\$74,756,049	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	TRIP-08 & TRIP-21	Ready to Let Date:	*
Commissioner:	John Stacy, Precinct 4	Let Date:	*
Firm & Key Contact:	TNP, Daniel McCullough, Jeff Phillip	Construction Start:	*
TxDOT PM:	Grace Lo	Construction Completion:	*

Historic Activities:

- **Funding:** This project was included in the Rockwall County TRIP-21 project listings with an allocation of \$7.7M.
- **Schematic:** Rockwall County approved contract with TNP for preliminary design services in August 2022. TNP submitted the final schematic to TxDOT on July 15, 2025. Received 100% schematic comments from TxDOT and submitted revised 100% schematic to TxDOT on September 5, 2025. Schematic was approved on November 7, 2025.
- **Exhibit A:** TNP submitted draft Exhibit A to TxDOT for review on March 20, 2024.
- **Environmental:** Public meeting was held on May 21, 2024. Stakeholder meeting with Royse City was held on April 30, 2024. Eight comments were received for the NAOC.
- **ROW:** ROW footprint approved on May 14, 2025.
- **Utilities:** SUE deliverables were submitted on March 7, 2025.

Current Activities:

- **Exhibit A:** TNP received Exhibit A comments from TxDOT on December 15, 2025, and submitted revised Exhibit A to TxDOT on December 19, 2025.
- **Environmental:** All technical memos have been approved. Noise workshop has been postponed until PS&E phase. Awaiting 2050 MTP approval for conformity. **Awaiting CE approval from TxDOT.**
- **Other:** TNP submitted updated ASED to TxDOT to update utility relocation costs on March 11, 2026.
- **PS&E:** **TNP submitted scope and fee for PS&E efforts.**

FM 3097 (Horizon Road)

2021

CSJ:	3148-01-013	Schematic Approval:	September 16, 2024
Limits:	From Tubbs Road to FM 549	Environmental Clearance:	January 30, 2025
Project Description:	Widen from 2-lane to 4-lane divided	ROW Acquisition Complete:	*
Est. Construction Cost:	\$33,215,809	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	TRIP-08 & TRIP-21	Ready to Let Date:	*
Commissioner:	Lorne Liechty, Precinct 3	Let Date:	*
Firm & Key Contact:	LTRA, Tyler Martin	Construction Start:	*
TxDOT PM:	Kibru Andargie	Construction Completion:	*

Historic Activities:

- **Schematic:** Rockwall County approved contract with LTRA in August 2022 for preliminary engineering services. Schematic approval received on September 16, 2024. TxDOT approved ROW footprint in February 2024.
- **Environmental:** Stakeholder meeting with City of Rockwall, City of Heath, Rockwall ISD, and TxDOT held on October 30, 2023. Public meeting held on November 16, 2023. No public hearing was required for environmental approval. Environmental approval received on January 30, 2025.
- **Funding:** This project was included in the Rockwall County TRIP-21 project listings with an allocation of \$6.2M for design costs.

Current Activities:

- **PS&E:** ITS has negotiated scope and fee with LTRA for advancement of project to PS&E phase.

CSJ:	1016-01-032	Schematic Approval:	May 21, 2025
Limits:	From SH 66 to SH 276	Environmental Clearance:	July 22, 2025
Project Description:	Widen 2-lane rural to 3- to 4-lane undivided, divided minor collector/arterial	ROW Acquisition Complete:	*
Est. Construction Cost:	\$77,330,478	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	TRIP-08 & TRIP-21	Ready to Let Date:	*
Commissioner:	John Stacy, Precinct 4	Let Date:	*
Firm & Key Contact:	BGE, Mike Zieminski	Construction Start:	*
TxDOT PM:	Chaikou Bah	Construction Completion:	*

Historic Activities:

- **Funding:** This project was included in the Rockwall County TRIP-21 project listings with an allocation of \$5.4M.
- **Schematic:** Rockwall County approved contract with BGE in August 2022 for preliminary design services. BGE updated left-turn lane design with feedback from TxDOT. Supplemental agreement with BGE was executed to incorporate new developments into the schematic, accommodate changes to schematic, and include Level B SUE efforts. TxDOT approved schematic on May 21, 2025.
- **Environmental:** Public meeting held on December 11, 2023. Project received environmental approval on July 22, 2025.
- **Utilities:** BGE submitted final signed and sealed SUE sheets to TxDOT on March 19, 2025. BGE coordinated with TxDOT PM regarding Utility Conflict Matrix and submitted to TxDOT on August 4, 2025.

Current Activities:

- **PS&E:** ITS has negotiated scope and fee with BGE for advancement of project to PS&E phase.

Crenshaw Road

2021

CSJ:	NA	Schematic Approval:	*
Limits:	North Project: in front of ISD property South Project: beyond ISD property to FM 2453	Environmental Clearance:	*
Project Description:	Widen from a 2-lane rural to a 4-lane divided urban roadway	ROW Acquisition Complete:	April 2026
Est. Construction Cost:	North Project: \$931,142 South Project: \$10,059,490	Utility Relocations Complete:	*
Funding:	TRIP-08 , TRIP-21, and Royse City ISD	100% Plans:	North Project: November 2023 South Project: October 2025
Commissioner:	John Stacy, Precinct 4	Let Date:	North Project: December 2023 South Project: *
Engineering Firm & Key Contact:	EST, Kelly Selman	Construction Start:	North Project: March 2024 South Project: *
Royse City PM:	Lacey Rodgers	Construction Completion:	North Project: October 2024 South Project: *

Historic Activities:

- **ICA:** Rockwall County approved ICA with Royse City and Royse City ISD on June 14, 2022. Terms negotiated shifted responsibility of project contracts to county, with a total not to exceed amount of \$8,000,000, with \$4,000,000 committed to by Royse City ISD.
- **Design (North Project):** Project kick-off meeting with EST held on October 4, 2022.
- **Construction (North Project):** Decision was made to split project into two lettings. North project included segment in front of new Royse City ISD elementary School. Construction began in March 2024 and was completed in October 2024.
- **Design (South Project):** Project kick-off meeting with EST held on October 4, 2022. EST continued efforts on the 100% plan set based on city’s comments and submitted 100% plan set for review on September 24, 2024. Royse City requested development of two alternate alignments on a new location at the narrower part of floodplain. Modifications were made to move the alignments to the south where the floodplain narrowed to achieve desired hydraulic results. LTRA provided revised drainage report per Royse City’s request on February 11, 2025. City provided partial comments to the plan set on April 28, 2025. City provided full comments on June 2, 2025.
- **ROW (South Project):** Right-of-entry has been obtained for all necessary property owners. Hittson property owner indicated on December 12, 2024, that he would review offer letter.
- **Environmental (South Project):** Antiquities permit has been approved.

Current Activities:

- **ROW (South Project):** Status of parcels is listed below:
 - Crenshaw Parcel: Parcel acquired.
 - Hittson Parcel: Parcel acquired.
 - Boyd Parcel: Parcel acquired.
 - NTMWD Parcel: Parcel acquired.
 - Megatel Parcel: Deed filed and recorded with Rockwall County Clerk on 10-2-25.
- **Waterscape Parcel:** ROW is being dedicated by plat. Parcel owner signed PUA on September 17, 2025, to allow construction to advance prior to plat filing.
- **Utilities (South Project):** Ongoing coordination with Farmers Electric Co-Op for relocation.
- **Construction (South Project):** Project was advertised for bidding on April 3, and April 10, 2026. Bids opened on May 1, 2026. EST completed evaluation of bids. Anticipate consideration of bid award on May 26, 2026, commissioners court agenda.

Outer Loop

2021

CSJ:	0918-25-027	Schematic Approval (Phase 1):	June 2026
Limits:	From County Line Road to SH 205	Environmental Clearance (Phase 1):	April 2027
Project Description:	4-lane freeway with continuous 4-lane frontage roads	ROW Acquisition Complete:	*
Est. Construction Cost:	\$1,206,960,740	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	TRIP-08	Ready to Let Date:	*
Firm & Key Contact:	Halff Associates, Matt Craig	Let Date:	*
TxDOT PM:	Liang Ding	Construction Start:	*

Historic Activity:

- **Funding:** The northern portion of this project was included in the Rockwall County TRIP-21 project listings with an allocation of \$4.8M.
- **Schematic:** Rockwall County approved contract with Halff Associates in September 2021 for preliminary design services. Design Concept Conference was held on July 26, 2022; meeting coordinated with Kaufman County Outer Loop team.
- VE study was held September 9 – 13, 2024.
- TxDOT provided partial comments to the Phase 1 60% schematic on November 15, 2024.
- Halff submitted revised Traffic Projections Methodology Memo.
- Halff completed existing ROW boundary survey and rail survey for DGNO/UPRR profile.
- On January 15, 2025, notice was issued to Halff Associates by the Rockwall County Commissioners Court to suspend efforts for 90 days. Rockwall County Commissioners Court cited that the suspension would allow the County additional time to reassess project objectives without causing undue strain on Halff’s ongoing work. The suspension of efforts on the Halff contract expired on April 15, 2025.
- Halff submitted the 90% Phase 1 schematic for review on November 3, 2025.
- **Environmental:** The request for reclassification as an Environmental Assessment instead of an Environmental Impact Statement was approved by TxDOT; this shortened the overall schedule for the project north of SH 276. Three technical reports have been submitted.
- The first public meeting was held on November 15, 2022. The second public meeting was held on November 9, 2023. The third public meeting was held on November 14, 2024.

Current Activity:

- **Schematic (Phase 1):** Halff continued addressing partial TxDOT 90% schematic and working toward completion of the Phase 1 100% schematic. ICE intersection analysis continued.
- **Alternatives (Phase 2):** Halff continued evaluation of alignment alternatives for Phase 2.
- **Coordination:** Halff attended IAJR DES meeting with TxDOT and ITS on April 24, 2026. Halff coordinated with ITS and Freese & Nichols regarding Rockwall County thoroughfare plan on April 23, 2026. Halff held Collin County Outer Loop coordination meeting on May 6, 2026. Biweekly meeting with TxDOT held on April 20, 2026. Meeting with NCTCOG for ongoing coordination held on May 4, 2026.
- **Environmental:** Halff continued effort on environmental technical reports. Halff submitted the draft Environmental Assessment to TxDOT for review on April 16, 2026. Halff began preliminary efforts for Public Hearing anticipated to be held in summer 2026.
- **MOU:** STTC conceptually approved the MOU with the understanding that it would be considered as an informational item once fully executed. It is tentatively scheduled for RTC action in June 2026.

Horizon Road

2021

CSJ:	*	Schematic Approval:	*
Limits:	from FM 740 to IH 30	Environmental Clearance:	*
Project Description:	reconstruct and widen to 4-lane divided with 6-foot sidewalks	ROW Acquisition Complete:	*
Est. Construction Cost:	*	Utility Relocations Complete:	*
Construction Funding:	*	100% Plans:	*
Design Funding:	TRIP-21	Ready to Let Date:	*
Commissioner:	Dana Macalik, Precinct 2	Let Date:	*
Firm & Key Contact:	Bridgefarmer & Associates, Mansa Moton	Construction Start:	*
TxDOT PM:	*	Construction Completion:	*

Historic Activity:

- **Design:** Rockwall County published a Request for Qualifications for this project on April 5, 2024. Responses were received on May 9, 2024. Evaluation committee reviewed submittals, and recommendations were made to the commissioners court on June 11, 2024. Rockwall County Commissioners Court approved Bridgefarmer & Associates as the most qualified firm. ITS has negotiated scope and fee with Bridgefarmer.
- **Funding:** This project was included in the Rockwall County TRIP-21 project listings with an allocation of \$2.5M.

Current Activity:

- **Design:** Commissioners court approved Professional Services Agreement with Bridgefarmer on April 28, 2026. Kick-off meeting was held on May 15, 2026. Bridgefarmer is coordinating with subconsultants.

Village Drive

2021

CSJ:	0918-25-029	Schematic Approval:	*
Limits:	from Laguna Drive to Marina Drive	Environmental Clearance:	*
Project Description:	reconstruct and widen 2-lane to 4-lane bridge over DGNO Railroad	ROW Acquisition Complete:	*
Est. Construction Cost:	\$15,000,000	Utility Relocations Complete:	*
Construction Funding:	\$15,000,000 \$12,000,000: RTR \$3,000,000: Required Local Match	100% Plans:	*
Design Funding:	*	Ready to Let Date:	*
Commissioner:	Dana Macalik, Precinct 2	Let Date:	*
Firm & Key Contact:	City of Rockwall	Construction Start:	*
TxDOT PM:	*	Construction Completion:	*

Historic Activity:

- **Funding:** NCTCOG voted to adopt the 2024 Strategic Transportation Funding Program at its February 8, 2024, RTC meeting. The project received \$12M in RTR funds with a \$3M required local match.

Current Activity:

- **Funding:** Rockwall County anticipates partnering with the City of Rockwall to move this project forward and providing \$2M in partnership dollars for the required local match in the upcoming TRIP-21 issuance. **City of Rockwall approved the ICA for the project on May 18, 2026. Anticipate consideration of agreement at upcoming commissioners court.**

CSJ:	1014-02-050	Schematic Approval:	June 2027
Limits:	from Wilder Drive to FM 1139	Environmental Clearance:	February 2028
Project Description:	Safety realignment and alignment study on FM 550	ROW Acquisition Complete:	*
Est. Construction Cost:	\$1,349,895	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	TRIP-08 & TRIP-21	Ready to Let Date:	*
Commissioner:	Lorne Liechty, Precinct 3	Let Date:	*
Firm & Key Contact:	TNP, Chris Hartke	Construction Start:	*
TxDOT PM:	Tamanna Ali	Construction Completion:	*

Historic Activity:

- **Schematic:** Rockwall County approved contract with TNP for preliminary engineering services in October 2024. A project kick-off meeting was held on December 19, 2024. Right-of-entry letters drafted and approved by TxDOT.
- **Funding:** This project was included in the Rockwall County TRIP-21 project listings with an allocation of \$2M for design costs.

Current Activity:

- **Schematic:** Preliminary schematic is underway and expected to be submitted before end of May 2026. TNP submitted an updated 45 MPH design speed exhibit, as well as a 45 and 60 MPH alignment alternative design speed exhibit for the schematic to TxDOT on September 4, 2025. Received feedback from TxDOT and Rockwall County regarding extending the schematic project limits to FM 1139 to eliminate the two additional substandard curves.
- ITS has negotiated an amendment to add additional scope and effort with TNP and has submitted to county for review and approval. Commissioners court approved supplemental agreement on April 28, 2026.
- **Other:** The monthly coordination meeting was held on May 7, 2026.

FM 550 at SH 205

2021

CSJ:	1014-03-064	Schematic Approval:	NA
Limits:	FM 550 at SH 205	Environmental Clearance:	November 19, 2025
Project Description:	Intersection improvements	ROW Acquisition Complete:	*
Est. Construction Cost:	\$517,556	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	June 2026
Design Funding:	TRIP-08	Ready to Let Date:	June 2026
Commissioner:	Lorne Liechty, Precinct 3	Let Date:	Pending Funding
Firm & Key Contact:	TNP, Chris Hartke	Construction Start:	*
TxDOT PM:	Breonna DeShazer	Construction Completion:	*

Historic Activity:

- **Environmental:** Environmental clearance for FM 550 at SH 205 turn lane received on November 19, 2025.
- **PS&E:** Rockwall County approved contract with TNP for engineering services in October 2024. It was determined that no schematic was needed for the FM 550 at SH 205 turn lane project and that TNP could proceed with PS&E. Geotechnical draft report was completed and submitted to TxDOT for review on April 15, 2025. TNP submitted the 60% plan set for FM 550 at SH 205 turn lane to TxDOT for review on June 18, 2025.
- **Funding:** This project was included in the Rockwall County TRIP-21 project listings with an allocation of \$2M for design costs.

Current Activity:

- **PS&E (FM 550 at SH 205 Turn Lane):** TNP submitted the 95% PS&E on October 31, 2025. TNP is addressing comments to the 95% PS&E plan set. Partial 95% PS&E comments received. Comment review meeting held on February 3, 2026. **TxDOT 95% PS&E comments received. TNP to complete 100% plan set.**
- **Utilities:** SUE field survey complete.
- **Other:** **The monthly coordination meeting was held on May 7, 2026.**

FM 549 (FM 740 to SH 205)

2021

CSJ:	*	Schematic Approval:	*
Limits:	From FM 740 to SH 205	Environmental Clearance:	*
Project Description:	Reconstruction and widening from 2-lane roadway to 4-lane roadway with intersection improvements	ROW Acquisition Complete:	*
Est. Construction Cost:	*	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	TRIP-21	Ready to Let Date:	*
Commissioner:	Lorne Liechty, Precinct 3	Let Date:	*
Firm & Key Contact:	WSB, Kelly Selman	Construction Start:	*
TxDOT PM:	Kibru Andargie	Construction Completion:	*

Historic Activity:

- **RFQ:** Evaluation committee recommended WSB as most qualified firm for FM 549.
- **Design:** Project coordination meeting held on July 1, 2024.
- **Funding:** This project was included in the Rockwall County TRIP-21 project listings with an allocation of \$7M.

Current Activity:

- **Design:** ITS has negotiated scope and fee with WSB for project design and submitted to county for review and approval. Commissioners court approved Professional Services agreement with WSB on April 28, 2026. TxDOT has assigned a project manager. Kick-off meeting has been scheduled for June 2, 2026.

FM 1777/FM 35 Extension

2021

CSJ:	*	Schematic Approval:	*
Limits:	From SH 66 to IH 30/FM 35	Environmental Clearance:	*
Project Description:	New location/extension	ROW Acquisition Complete:	*
Est. Construction Cost:	*	Utility Relocations Complete:	*
Construction Funding:	*	100% Plans:	*
Design Funding:	TRIP-21	Ready to Let Date:	*
Commissioner:	John Stacy, Precinct 4	Let Date:	*
Firm & Key Contact:	Lamb-Star, Chris Hocate	Construction Start:	*
TxDOT PM:	*	Construction Completion:	*

Current Activity:

- Design:** Pre-scoping meeting with Lamb-Star was held on December 8, 2025. ITS has negotiated scope and fee with Lamb-Star for a Professional Services Agreement and submitted to county for review and approval. Commissioners court approved Professional Services Agreement on April 28, 2026. Kick-off meeting has been scheduled for May 28, 2026. Lamb-Star has prepared draft right-of-entry letter.
- Other:** Project will be designed as an off-system facility. Royse City is in the process of providing a name for the new roadway.

FM 740

2021

CSJ:	*	Schematic Approval:	*
Limits:	From FM 1140 to Rockwall/Kaufman County Line	Environmental Clearance:	*
Project Description:	Widen from 2-lane roadway to 4-lane roadway	ROW Acquisition Complete:	*
Est. Construction Cost:	*	Utility Relocations Complete:	*
Construction Funding:	*	100% Plans:	*
Design Funding:	TRIP-21	Ready to Let Date:	*
Commissioner:	Dana Macalik, Precinct 2	Let Date:	*
Firm & Key Contact:	Othon, Jeff Love	Construction Start:	*
TxDOT PM:	*	Construction Completion:	*

Current Activity:

- **Design:** Pre-scoping meeting with Othon was held on December 16, 2025. ITS and Othon are negotiating a Professional Services Agreement.

CSJ:	*	Schematic Approval:	*
Limits:	From FM 35 to Blockdale Road	Environmental Clearance:	*
Project Description:	Widen from 2-lane rural to 4-lane urban divided/undivided	ROW Acquisition Complete:	*
Est. Construction Cost:	*	Utility Relocations Complete:	*
Construction Funding:	*	100% Plans:	*
Design Funding:	TRIP-21	Ready to Let Date:	*
Commissioner:	John Stacy, Precinct 4	Let Date:	*
Firm & Key Contact:	*	Construction Start:	*
TxDOT PM:	*	Construction Completion:	*

Current Activity:

- **Design:** ITS to prepare a Request for Qualifications to solicit engineering design services for this project.

Thoroughfare Plan Update

2021

CSJ:	*	Schematic Approval:	NA
Limits:	Countywide	Environmental Clearance:	NA
Project Description:	Update county thoroughfare plan	ROW Acquisition Complete:	NA
Est. Construction Cost:	NA	Utility Relocations Complete:	NA
Construction Funding:	NA	100% Plans:	*
Design Funding:	TRIP-08	Ready to Let Date:	*
Commissioner:	Countywide	Let Date:	*
Firm & Key Contact:	Freese & Nichols, Eddie Haas	Construction Start:	*
TxDOT PM:	NA	Construction Completion:	*

Historic Activity:

- **Design:** Rockwall County approved a Professional Services Agreement with Freese & Nichols to make updates to the county thoroughfare plan on December 17, 2025. Kick-off meeting was held on January 15, 2026.
- **Meetings:** Project Steering Committee Meeting #1 was held on March 12, 2026. Stakeholder meetings held on March 24, and 26, 2026. Town hall meetings held on March 31, 2026, from 6:30 – 8:00 PM at Chandlers Landing Yacht Club in Rockwall; and on April 1, 2026, from 6:30 – 8:00 PM at Fate City Hall in Fate.

Current Activity:

- **Design:** FNI completed data collection.
- FNI continued efforts on Existing Conditions documentation.
- FNI continued demographic dataset development for travel demand modeling, completed network verification for committed projects, and coded planned projects into the model network.
- Online survey activated on March 23, 2026. Survey concluded on May 10, 2026.
- Agency coordination meeting held on April 23, 2026, with Halff Associates to discuss the Outer Loop project. Additional Outer Loop coordination meeting with NCTCOG and ITS held on April 23, 2026.
- FNI continues coordination with NCTCOG.

S. Ben Payne Road

2021

CSJ:	*	Schematic Approval:	*
Limits:	From I-30 to SH 66	Environmental Clearance:	*
Project Description:	Widen 2-lane asphalt undivided to 4-lane divided	ROW Acquisition Complete:	*
Est. Construction Cost:	*	Utility Relocations Complete:	*
Construction Funding:	\$0	100% Plans:	*
Design Funding:	*	Ready to Let Date:	*
Commissioner:	John Stacy, Precinct 4	Let Date:	*
Firm & Key Contact:	City of Fate	Construction Start:	*
TxDOT PM:	*	Construction Completion:	*

Historic Activity:

- **RFQ:** Evaluation committee recommended Kimley-Horn as most qualified firm for Ben Payne Road.
- **Design:** ITS completed scope and fee negotiations with Kimley-Horn for the project. Anticipate consideration of Professional Services Agreement on upcoming commissioners court agenda.
- **Funding:** This project was included in the Rockwall County TRIP-21 project listings with an allocation of \$1.75M.

Current Activity:

- **Design:** ITS has prepared an ICA with City of Fate for the project.

Miss May Drive Extension

2021

CSJ:	NA	Schematic Approval:	July 31, 2024
Limits:	From current terminus at Prince Lane to north of FM 552	Environmental Clearance:	NA
Project Description:	Construct two-lane undivided roadway	ROW Acquisition Complete:	May 2026
Construction Cost:	\$7,622,429	Utility Relocations Complete:	December 2026
Funding:	\$2M: TRIP-08	100% Plans:	September 2025
Commissioner:	John Stacy, Precinct 4	Let Date:	November 2025
Firm & Key Contact:	Kimley-Horn, Misty Christian	Construction Start:	March 2026
Fate Contact:	Josue Flores, Steven Downs	Construction Completion:	Summer 2027

Historic Activity:

- **ICA:** ICA with City of Fate executed on April 5, 2024.
- **Design:** City of Fate approved design contract with Kimley-Horn. Kimley-Horn completed the 90% plan set and submitted to City of Fate for review on November 5, 2024. BCUSD and City of Fate provided comments to the 90% plan set.
- **Signal at Miss May/FM 552:** TxDOT agreed to review the need for a signal prior to the opening of Fate High School in fall 2027.
- **ROW:** All parcels have been acquired.
- **Construction:** Bid opening occurred on November 19, 2025. Project was awarded by city council on January 5, 2026. Pre-construction meeting was held on February 4, 2026. Construction began on March 9, 2026.

Current Activity:

- **ROW:** All necessary ROW has been acquired.
- **Utilities:** Farmers Electric completing relocations along N. King Road. Oncor was not in conflict with project but will be relocating poles along FM 552 during construction of project. TNP is coordinating with Oncor; anticipate completion in December 2026.
- **Construction:** Project was awarded to DDM Construction Corporation with a low bid of \$7,622,428.50. Contractor has installed headwalls, completed connection to existing waterline on Prince Lane, installed waterline to STA 21+00, and installed steel casing for two waterline crossings. Submittals for waterline for approved by BCSUD. Waterline connection to north side of Miss May is expected to be completed in May 2026. Storm culverts in FM 552 are expected to be completed in the week of May 18, 2026.

Edwards Road

2021

CSJ:	NA	Schematic Approval:	*
Limits:	From FM 550 to Benedetto Way and from League Road south to FM 548	Environmental Clearance:	*
Project Description:	Upgrade dirt lane to 2-lane concrete roadway	ROW Acquisition Complete:	*
Construction Cost:	*	Utility Relocations Complete:	*
Funding:	TRIP-08, TRIP-21, and Road & Bridge	100% Plans:	*
Commissioner:	Lorne Liechty, Precinct 3	Let Date:	*
Firm & Key Contact:	Freese & Nichols, Brian Crooks	Construction Start:	*
TxDOT PM:	NA	Construction Completion:	*

Current Activity:

- **Design:** ITS is negotiating scope and fee with Freese & Nichols. Rockwall County has decided to improve Edwards Road on existing alignment due to comments from RCH.

Poetry Road

2021

CSJ:	NA	Schematic Approval:	*
Limits:	From FM 548 south to Rockwall County Line	Environmental Clearance:	*
Project Description:	Place signal at FM 548; widen and resurface Poetry	ROW Acquisition Complete:	*
Construction Cost:	*	Utility Relocations Complete:	*
Funding:	TRIP-21	100% Plans:	*
Commissioner:	Lorne Liechty, Precinct 3	Let Date:	*
Firm & Key Contact:	Freese & Nichols, Brian Crooks	Construction Start:	*
TxDOT PM:	NA	Construction Completion:	*

Current Activity:

- **Design:** ITS is negotiating scope and fee with Freese & Nichols.

County Roads

2021

CSJ:	NA	Schematic Approval:	*
Limits:	On Wallace Road and N. County Line Road	Environmental Clearance:	*
Project Description:	Reconstruct existing county road	ROW Acquisition Complete:	*
Construction Cost:	*	Utility Relocations Complete:	*
Funding:	TRIP-21	100% Plans:	*
Commissioner:	Lorne Liechty, Precinct 3; John Stacy, Precinct 4	Let Date:	*
Firm & Key Contact:	*	Construction Start:	*
TxDOT PM:	NA	Construction Completion:	*

Current Activity:

- **Wallace Road, Precinct 3:** ITS provided preliminary estimate for 2-lane and 4-lane concrete sections.
- **N. County Line Road, Precinct 4:** Meeting with Commissioner Stacy, County Engineer, and Royse City was held on March 20, 2026. ITS to prepare RFQ to secure pre-qualified list for county road engineering projects.

IH 30: Bass Pro Interchange

TxDOT

CSJ:	0009-11-248	Schematic Approval:	April 27, 2021
Limits:	At Bass Pro Drive	Environmental Re-eval:	September 19, 2020
Project Description:	Reconstruct interchange	ROW Acquisition Complete:	NA
Est. Construction Cost:	\$77,348,349	Utility Relocations Completed:	July 2024
Construction Funding:	\$83,192,513 CAT 2: \$39,573,925 CAT 4: \$39,573,925 CAT 11: \$4,044,663	100% Plans:	July 2024
Design Funding:	TxDOT	Ready to Let Date:	July 2024
Commissioner:	Dana Macalik, Precinct 2	Let Date:	February 2027
Firm & Key Contact:	Bridgefarmer, Azad Shahriar	Construction Start:	*
TxDOT PM:	Oswaldo Lopez	Construction Completion:	*

Historic Activity:

- **I-30 Corridor Study:** TxDOT hired Brown & Gay in December 2015 to complete a corridor study for I-30. Kick-off meeting with local agencies and stakeholders was held on May 31, 2016.
- **Environmental:** Public meetings were held on April 27, and May 4, 2017. Stakeholder meeting held on November 12, 2018. Public hearing was held on January 31, 2019. Project received environmental clearance on March 19, 2019.
- **Schematic:** TxDOT contracted with Bridgefarmer for design. Schematic was approved on April 27, 2021.
- **PS&E:** Bridgefarmer submitted the 100% plans. Plans have been updated to 2024 specifications. Plans have been shelved until letting.
- **Utilities:** Utilities are clear of construction.

Current Activity:

- **Construction:** Project is ready to let. TxDOT has set a let date of February 2027.

IH 30: Dalrock Road to SH 205

CSJ:	0009-12-215; 0009-12-220	Schematic Approval:	March 19, 2018
Limits:	From Dalrock Road to SH 205	Environmental Clearance:	March 19, 2019
Project Description:	<p>0009-12-215 (from Dalrock to SH 205): Reconstruct and widen 6 to 8 main lanes; between FM 740 and SH 205, reconstruct 4-lane frontage road to 4/6 lanes</p> <p>0009-12-220 (from Dalrock to Horizon): Construct 0-6 lane frontage roads; reconstruction Horizon interchange; ramp modifications</p>	ROW Acquisition Completed:	October 2020
Construction Cost:	\$334,362,588	Utility Relocations Complete:	June 2023
Construction Funding:	<p>\$271,726,959</p> <p>-215: \$55.2M CAT 2; \$38.1M CAT 12</p> <p>-220: \$32M CAT 4; \$146.4M CAT 12</p>	100% Plans:	April 29, 2022
Engineering Firm & Key Contact:	<p>0009-12-215: Jacobs, Spenta Irani</p> <p>0009-12-220: Bridgefarmer, Azad Shahriar</p>	Let Date:	October 7, 2022
TxDOT PM:	Wes Wilemon	Construction Completion:	July 2027

Historic Activity:

- **I-30 Corridor Study:** TxDOT hired Brown & Gay in December 2015 to complete a corridor study for I-30. Kick-off meeting with local agencies and stakeholders was held on May 31, 2016.
- **Schematic:** TxDOT contracted with Brown & Gay to complete preliminary engineering on the project. IAJR was approved on August 18, 2017. Schematic was approved on March 19, 2018. Letters of support were received from City of Rockwall, City of Fate, and Royse City.
- **Environmental:** Public meetings were held on April 27, and May 4, 2017. Public hearing was held on January 31, 2019. Project received environmental clearance on March 19, 2019.
- **PS&E:** PS&E efforts began in March 2018.
- **Utilities:** Brown & Gay assisted TxDOT with utility coordination.
- **Construction:** Project let on October 7, 2022. Project was awarded to Williams Brothers with a low bid of \$334,362,587.69, at 0.45% above engineer’s estimate. There are 1,404 working days and 54 months of barricades.

Current Activity:

- **Construction:** See attached TxDOT construction report.

TxDOT Monthly Project Report

Date of report: May 18, 2026

Report prepared by: Cody Jolley

Control: 0009-12-220, etc.
Limits: Dalrock Road to SH 205
Project: C 9-12-220, etc.
Highway: IH 30
Contractor: Williams Brothers Construction Co., Inc.

TxDOT Project Engineer: Cody Jolley, P.E. Phone: (972) 962-3617
TxDOT Project Manager: Wes Wilemon Phone: (972) 962-3617
Contractor's Superintendent: Stephan Baughman Phone: (713) 522-9821

Date Work Began: March 27, 2023
Anticipated Completion Date: July 31, 2027

Phase 1 Construction

Eastbound Frontage Road Construction (over Lake Ray Hubbard): In progress
Westbound Frontage Road (over Lake Ray Hubbard): In progress
FM 740 Bridge Widening: In progress
Frontage Road Construction (Horizon to SH 205): In progress

Phase 2 Construction

Horizon Road Bridge Reconstruction: In progress

Current activities: Constructing bridge deck for eastbound frontage road. Substructure construction for westbound frontage road. Substructure and bridge deck construction for eastbound main lane widening. Retaining wall construction for Horizon Road Bridge. Frontage road construction for eastbound frontage road in Rockwall. Asphalt paving and concrete paving for westbound frontage road in Rockwall. Retaining wall construction for westbound main lane widening in Rockwall.

Narrative description of last month's activities: Constructing bridge deck for eastbound frontage road. Drill shaft and substructure construction for westbound frontage road. Constructing substructure and bridge deck for eastbound main lane widening. Retaining wall construction and bridge deck construction for Horizon Road bridge. Frontage road construction for eastbound frontage roads. Asphalt paving and concrete paving on westbound frontage roads in Rockwall.

Narrative description of activities planned for next month: Bridge deck and retaining wall construction for eastbound frontage road. Substructure construction for westbound frontage road. Substructure and bridge deck construction for eastbound main lane widening. Retaining wall and intersection construction for Horizon Road bridge. Frontage road construction on eastbound frontage road. Asphalt paving, concrete paving, and drainage installation for westbound frontage road in Rockwall. Retaining wall construction for westbound main lane widening.

Traffic issues: N/A

Plans for changes in traffic patterns: None

Item(s) of work currently controlling project completion: None

Other items of significance: None

IH 30: SH 205 to FM 2642/Hunt County Line

TxDOT

CSJ:	0009-12-219	Schematic Approval:	March 19, 2018
Total Project Limits:	From SH 205 to west of FM 2642/Hunt County Line	Environmental Clearance: Environmental Re-evaluation:	March 19, 2019 July 13, 2020
Project Description:	Reconstruct and widen main lanes from 4 to 6 lanes; reconstruct and widen 4-lane frontage roads to 4/6; construct new interchange at Payne/Rochelle and grade separation at Outer Loop; ramp modifications	ROW Acquisition Completed:	May 2021
Construction Cost:	\$353,790,407	Utility Relocations Complete:	September 2023
Construction Funding:	\$89M CAT 2; \$50M CAT 5; \$206.3 CAT 12	100% Plans:	October 2022
Engineering Firm & Key Contact:	Jacobs, Spenta Irani	Let Date:	June 28, 2023
TxDOT PM:	Nicholas Wadlington	Construction Completion:	December 2027

Historic Activity:

- **I-30 Corridor Study:** TxDOT hired Brown & Gay in December 2015 to complete a corridor study for I-30. Kick-off meeting with local agencies and stakeholders was held on May 31, 2016.
- **Schematic:** TxDOT contracted with Brown & Gay to complete preliminary engineering on the project. IAJR was approved on August 18, 2017. Schematic was approved on March 19, 2018. Letters of support were received from City of Rockwall, City of Fate, and Royse City.
- **Environmental:** Public meetings were held on April 27, and May 4, 2017. Public hearing was held on January 31, 2019. Project received environmental clearance on March 19, 2019.
- **PS&E:** PS&E efforts began in March 2018.
- **Utilities:** Brown & Gay assisted TxDOT with utility coordination.
- **Construction:** The project was awarded to Williams Brothers Construction Co., Inc., with a low bid of \$353,790,460.89 at 3.66% below the engineer's estimate. There are 48 months of barricades and 1,092 working days.

Current Activity:

- **Construction:** See attached TxDOT construction report.

TxDOT Monthly Project Report

Date of report: May 18, 2026

Report prepared by: Cody Jolley

Control: 0009-12-219
Limits: SH 205 to FM 2642 (Hunt C/L)
Project: F 2023(166)
Highway: IH 30
Contractor: Williams Brothers Construction Co., Inc.

TxDOT Project Engineer: Cody Jolley, P.E. Phone: (972) 962-3617
Contractor's Superintendent: Armando Rodriguez Phone: (713) 522-9821

Date Work Began: September 22, 2023
Anticipated Completion Date: December 31, 2027

Current activities: Installing drainage, subgrade, embankment, asphalt, and concrete pavement on frontage roads; subgrade construction on main lanes from SH 205 to John King. Installing drainage, subgrade, and embankment on frontage roads; concrete removal, asphalt removal, embankment, and subgrade on main lanes from FM 3549 to Erby Campbell. Deck construction on FM 3549 bridge widening. Subgrade, embankment, asphalt underlayment, and concrete paving on main lanes from FM 35 to FM 2642. Concrete paving on frontage roads from FM 35 to FM 2642. Switched to southbound FM 548 pavement on May 13; install drainage; removals; and prepare subgrade at FM 548. Subgrade improvements and substructure installation on main lanes at IH 30 overpass at Ben Payne.

Narrative description of last month's activities: Installing drainage, subgrade and embankment on frontage roads; subgrade construction on main lanes from SH 205 to John King. Installing drainage, subgrade, and embankment on frontage roads; concrete removal, asphalt removal, embankment, and subgrade on main lanes from FM 3549 to Erby Campbell. Subgrade, embankment, and asphalt underlayment on main lanes from FM 35 to FM 2642. Asphalt underlayment and concrete pavement at FM 548. Subgrade improvements and substructure installation on main lanes and subgrade on frontage roads on IH 30 overpass at Ben Payne.

Narrative description of activities planned for next month: Subgrade, embankment, asphalt, and concrete pavement on frontage roads from SH 205 to John King and subgrade on main lanes from SH 205 to John King. Subgrade improvements and substructure installation on main lanes; subgrade on frontage roads on IH 30 overpass at Ben Payne. Installing drainage, subgrade, and embankment on frontage roads; concrete removal, asphalt removal, embankment, and subgrade on main lanes from FM 3549 to Erby Campbell. Concrete rail on FM 3549 bridge widening. Asphalt underlayment and concrete paving on main lanes; concrete paving and striping from FM 35 to FM 2642. Install drainage, removals, and prepare subgrade at FM 548.

Traffic issues: N/A

Plans for changes in traffic patterns: None

Item(s) of work currently controlling project completion: None

Other items of significance: None

2021 Bond Program

- Rockwall County published a Request for Qualifications for FM 549 (from FM 740 to SH 205), Horizon Road/Village Drive (from FM 740 to DGNO RR), FM 550 (from south of SH 205 to Meadowcreek), and Ben Payne Road (from IH 30 to SH 66) on April 5, 2024. Proposals from 16 firms were received on May 9, 2024. Evaluation committee reviewed submittals, and recommendations were made to the commissioners court on June 11, 2024.
- Othon, Lamb-Star, Pape-Dawson, Consor, and Freese & Nichols were selected as pre-qualified firms for future work.
- Rockwall County Commissioners Court authorized \$50M for issuance from the TRIP-21 bonds.

Regional Transportation Council Updates

Current Activity:

- From the April 2026 RTC meeting, Item 7: Rockwall County Outer Loop Partnership Memorandum of Understanding.

Glossary of Acronyms

- AADT – Annual Average Daily Traffic
- AFA – Advanced Funding Agreement
- ARPA – Archeological Resources Protection Act
- ASED – Annual Scope & Estimate Documentation
- CE – Categorical Exclusion (environmental clearance process for projects that do not involve significant environmental impacts)
- CSJ – (TxDOT’s) Control Section Job Number
- EA – Environmental Assessment
- ED – Eminent Domain
- EIS – Environmental Impact Statement
- EPIC – Environmental Permits, Issues, and Commitments
- FONSI – Finding of No Significant Impact
- IAJR – Interstate Access Justification Request
- ICA – Interlocal Cooperative Agreement
- Letting – Official date TxDOT receives and opens bids for project
- MAPO – Meeting with Affected Property Owners
- MPO – Metropolitan Planning Organization
- MTP – Metropolitan Transportation Plan
- NCTCOG – North Central Texas Council of Governments
- NEPA – National Environmental Policy Act
- NOPC – Notice of Proposed Construction
- NORA – Notice of Required Accommodation
- NTTA – North Texas Toll Authority
- PBLR – Preliminary Bridge Layout Review
- PS&E – Plans Specifications and Estimate
- PUA – Possession and Use Agreement
- ROW – Right-of-Way
- RTC – Regional Transportation Council
- RTL – Ready to Let (date project is clear for construction but lacks funding for actual let)
- RTR – Regional Toll Revenue (funds resulting from certain toll/managed lane projects in DFW region)
- RULIS – Right-of-Way, Utilities, Leasing, and Information System
- STBG – Surface Transportation Block Grant
- STIP – Statewide Transportation Improvement Program
- SUE – Subsurface Utility Engineering
- SW3P – Storm Water Pollution Prevention Plan
- TPP – Transportation Planning and Programming
- TPWD – Texas Parks & Wildlife Department
- TTC – Texas Transportation Commission
- TxDOT – Texas Department of Transportation
- UTP – Unified Transportation Program
- VE – Value Engineering

TxDOT Funding Categories

- CAT 1: Preventive Maintenance and Rehabilitation
- CAT 2: Metro and Urban Area Corridor Projects / NCTCOG
- CAT 3: Non-Traditionally Funded Transportation Projects
- CAT 4: Statewide Connectivity Corridor Projects
- CAT 5: Congestion Mitigation and Air Quality Improvement / NCTCOG
- CAT 6: Structures Replacement and Rehabilitation (Bridge)
- CAT 7: Metropolitan Mobility and Rehabilitation / NCTCOG
- CAT 8: Safety Projects
- CAT 9: Transportation Alternatives
- CAT 10: Supplemental Transportation Projects
- CAT 11: District Discretionary
- CAT 12: Strategic Priority